

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX - EOAT - Kurnool District - Package No. AP 10 IX LB 03 (2 Works) –“Construction of Low level Cause way on road from Gadivemula to Bollavaram in Km 0/6 to 0/8 and Construction of High Level bridge on road from Madduru to Anupur in Km 2/4 to 2/6 in Kurnool District”– Granting of Extension of Agreement Time upto 17.06.2013 without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2121

Dated: 29-11-2012.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2 From the ENC(PR), PMGSY, Hyd, Lr.No.W28/DEE.IV/PMGSY AP IX/KNL, dt.26-10-2012.

<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 17.06-2013 without penalty in respect of works "1) Construction of Low level Cause way on road from Gadivemula to Bollavaram in Km 0/6 to 0/8" and 2) Construction of High Level bridge on road from Madduru to Anupur in Km 2/4 to 2/6 in Kurnool District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to change of nomenclature of the works and delay for approval of drawings for the works.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Kurnool District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.